BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Client Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No.1 Dismantling burnt brick masonry in clay mortar/lime mortar/cement mortar and stacking the bricks within a radius of 50m and removing the debris to a distance upto 200m. As per the direction of the Engineer Incharge									
Measurement Taken on	Cum								
Vide Total executed Quantity from premeasuremet Page no.						21.50			
Tender Quantity						13.08			
Quantity upto 125%						16.35	269.43	4406.00	
Quantity above 125%						5.15	269.43	1389.00	
Item No.2 Dismantling weather proof course and removing and conveying the debris to a distance upto 200m.As per the direction of the Engineer Incharge									
Measurement Taken on	Cum								
Vide Total executed Quantity from premeasuremet Page no.						33.74			
Tender Quantity						38.31			
Now to be Paid Quantity						33.74	807.19	27238.00	
Item No.3 Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-1: Surface Road .As per the direction of the Engineer Incharge									
Measurement Taken on	t.km								
Vide Total executed Quantity from premeasuremet Page no.						70.72			
Tender Quantity						100.54			
Now to be Paid Quantity						70.72	16.32	1155.00	
Item No.4 Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.As per the direction of the Engineer Incharge									
Measurement Taken on	Tonne					38.01			
Vide Total executed Quantity from premeasuremet Page no.						38.03		2942343.00	
Tender Quantity						38.64			
Now to be Paid Quantity						38.03	77409.71	2943887.00	
Item No.5 Lift charges for steel of all diameters for additional floors over ground floor per floor height of 3.5 m. or part there of cost of labour, complete as per specifications. As per the direction of the Engineer Incharge									
Measurement Taken on	Tonne					38.01			
Vide Total executed Quantity from premeasuremet Page no.						38.03		31013.00	
Tender Quantity						38.64			
Now to be Paid Quantity						38.03	815.92	31030.00	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone
ASSISTANT EXECUTIVE ENGINEER
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Client: Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No. 6 Providing and removing Centering & Shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square/rectangular / polygon in plan including cost of all materials, labour complete as per specifications.As per the direction of the Engineer Incharge									
Measurement Taken on									
	Sqm								
Vide Total executed Quantity from premeasuremet Page no.						265.23			
Tender Quantity						407.35			
Now to be Paid Quantity						265.23	522.65	138623.00	
Item No. 7 Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @0.46cum, with superplastisiser @3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for RCC beams, columns, roof of all sizes in foundation plinth and superstructure ground floor level for roof slabs, staircase, lintles, columns, including cost of all materials, labour, HOM of machinery, curing, complete as per specifications .As per the direction of the Engineer Incharge									
Measurement Taken on	31/03/22 to 7/2/22.								
For First floor									
column upto beam									
C1	Cum	15	0.20	0.60	3.00	5.40			
C2	Cum	9	0.20	0.45	3.00	2.43			
Lift columns	Cum	4	0.15	0.45	3.18	0.86			
For Second floor									
column upto beam									
C1	Cum	15	0.20	0.60	3.00	5.40			
C2	Cum	9	0.20	0.45	3.00	2.43			
Lift columns	Cum	4	0.15	0.45	3.15	0.85			
Head room									
Column upto beam									
C1	Cum	2	0.20	0.60	1.95	0.47			
C2	Cum	2	0.20	0.45	1.95	0.35			
Lift columns	Cum	4	0.15	0.45	1.95	0.53			
Total Executed Quantity						18.71			
Tender Quantity						149.42			
Now to be Paid Quantity						18.71	6487.59	121404.00	
Item No. 8 Providing and removing Centering & Shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications.As per the direction of the Engineer Incharge									
Measurement Taken on									
	Sqm								
Vide Total executed Quantity from premeasuremet Page no.						466.35			
Tender Quantity						385.18			
Quantity upto 125%						466.35			
Now to be Paid Quantity									
Quantity upto 125%						466.35	345.78	161254.00	

CONTRACTOR

PMC

ASSISTANT ENGINEER

Asst. Executive Engine
Project Division
ASSISTANT EXECUTIVE ENGINEER
BBMP, Bangalore - 9

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Client: Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Page no. / Item No. 9

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Providing and removing Centering & Shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications.As per the direction of the Engineer Incharge , 0 to 11mts									
Measurement Taken on	Sqm								
Vide Total executed Quantity from premeasuremet Page no.						**1049.04**			
Tender Quantity						**938.73**			
Quantity upto 125%						**1049.04**			
Now to be Paid Quantity									
Quantity upto 125%						**1049.04**	**2116.15**	**2219932.00**	

Item No. 10

Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1)2005 and constructed with CM 1 A, as per IS 25722005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. As per the direction of the Engineer Incharge

Measurement Taken on 9/02/22 to 12/08/22

For First floor							
longer span	Sqm	2	29.60		2.85	168.72	
	Sqm	1	5.10		2.85	14.54	
Shorter span	Sqm	1	14.80		2.85	42.18	
	Sqm	1	9.00		2.85	25.65	
	Sqm	1	8.90		2.85	25.37	
Parapet wall	Sqm	2	5.00		1.20	12.00	
	Sqm	2	4.70		1.20	11.28	
Deduction							
D	Sqm	-1	2.00		2.10	-4.20	
W	Sqm	-19	1.85		1.50	-52.73	
column	Sqm	-2	1.20		2.85	-6.84	
	Sqm	-2	1.20		2.85	-6.84	
For Second floor							
longer span	Sqm	2	29.60		2.85	168.72	
	Sqm	1	5.10		2.85	14.54	
Shorter span	Sqm	1	14.80		2.85	42.18	
	Sqm	1	9.00		2.85	25.65	
	Sqm	1	8.90		2.85	25.37	
Parapet wall	Sqm	2	5.00		1.20	12.00	
	Sqm	2	4.70		1.20	11.28	
Deduction							
D	Sqm	-1	2.00		2.10	-4.20	
W	Sqm	-19	1.85		1.50	-52.73	
column	Sqm	-2	1.20		2.85	-6.84	
	Sqm	-2	1.20		2.85	-6.84	
Terrace							
Parapet wall	Sqm	2	29.60		1.20	71.04	
	Sqm	1	15.25		1.20	18.30	
West wall	Sqm	1	10.53		1.20	12.63	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- **Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency**

MEASUREMENT SHEET

First & Part Bill

Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Chain age in m	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
To										
	Head Room									
	Short walls	Sqm	2	4.70		1.95	18.33			
	Long wall	Sqm	2	4.73		1.95	18.43			
	Deduction									
	Door	Sqm	-1	0.90		1.95	-1.76			
						Total Executed Quantity	**595.22**			
						Tender Quantity	**893.62**			
						Now to be Paid Quantity	**595.22**	**1084.70**	**645638.00**	

Item No. 11 — Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1)2005 and constructed with CM 1 A, as per IS 25722005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. As per the direction of the Engineer Incharge

Measurement Taken on: 12/08/22.

For First floor									
Lift walls	Sqm	2	1.50		3.00	9.00			
	Sqm	1	1.62		3.00	4.86			
For Second floor									
Lift Walls	Sqm	2	1.50		1.95	5.85			
		1	1.62		1.95	3.16			
					Total Executed Quantity	**22.87**			
					Tender Quantity	**145.56**			
					Now to be Paid Quantity	**22.87**	**1074.88**	**24582.00**	

Item No. 12 — Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum, with superplastisiser @3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached pilasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.As per the direction of the Engineer Incharge

Measurement Taken on: 07/07/22 & 24/08/22

For First floor								
Through Lintel								
Longer Direction	Cum	2	29.60	0.20	0.15	1.78		
		1	5.10	0.20	0.15	0.15		
Shorter Direction	Cum	1	14.80	0.20	0.15	0.44		
		1	9.00	0.20	0.15	0.27		
		1	8.90	0.20	0.15	0.27		
Chejja								
W	Cum	19	2.25	0.40	0.11	1.92		
Staircase								
SB	cum	2	5.25	0.20	0.45	0.95		
		1	4.70	0.20	0.45	0.42		
1st flight								
Waist slab	Cum	1	1.40	2.72	0.18	0.67		

6.87

24/5/2022

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of WORK:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Srl. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Tread and riser	Cum	8	1.40		0.02	0.27			
triangular area 0.5*0.3*0.16=0.024									
Landing	Cum	1	1.40	1.40	0.18	0.34			
2nd flight									
Waist slab	Cum	1	1.40	2.04	0.18	0.50			
Tread and riser	Cum	6	1.40		0.02	0.20			
triangular area 0.5*0.3*0.16=0.024									
Landing	Cum	1	1.40	1.40	0.18	0.34			
3rd flight									
Waist slab	Cum	1	1.40	2.72	0.18	0.67			
Tread and riser	Cum	8	1.40		0.02	0.27			
triangular area 0.5*0.3*0.16=0.024									
Roof Beams									
B1	Cum	2	14.80	0.20	0.43	2.52			
B2	Cum	4	14.80	0.20	0.43	5.03			
B3	Cum	2	29.60	0.20	0.43	5.03			
B4	Cum	2	29.60	0.30	0.43	7.55			
B5	Cum	2	2.40	0.20	0.43	0.41			
	Cum	2	1.72	0.20	0.45	0.31			
Roof slab									
Supported slab	Cum	1	29.60	15.20	0.18	78.74			
Cantilever slab	Cum	1	24.50	0.45	0.18	1.93			
	Cum	1	5.10	1.50	0.18	1.34			
Deduction									
Staircase and lift	Cum	-1	4.85	4.70	0.18	-3.99			
For Second floor									
Through Lintel									
Longer Direction	Cum	2	29.60	0.20	0.15	1.78			
	Cum	1	4.70	0.20	0.15	0.14			
Shorter Direction	Cum	1	14.80	0.20	0.15	0.44			
	Cum	1	9.00	1.20	0.15	1.62			
	Cum	1	8.90	2.20	0.15	2.94			
Chejja									
W	Cum	19	2.25	0.40	0.11	1.92			
Staircase									
SB	Cum	2	5.25	0.20	0.45	0.95			
	Cum	1	4.70	0.20	0.45	0.42			
1st flight									
Waist slab	Cum	1	1.40	2.72	0.18	0.67			
Tread and riser	Cum	8	1.40		0.02	0.27			
triangular area 0.5*0.3*0.16=0.024									
Landing	Cum	1	1.40	1.40	0.18	0.34			
2nd flight									
Waist slab	Cum	1	1.40	2.04	0.18	0.50			
Tread and riser	Cum	6	1.40		0.02	0.20			

6.87

20.51

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

A.E.E. (Projec

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Name & Address of Contractor/Supplier/Agency: Sri.S.K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
			triangular area 0.5*0.3*0.16=0.024						
Landing	Cum	1	1.40	1.40	0.18	0.34			
3rd flight									
Waist slab	Cum	1	1.40	2.72	0.18	0.67			
Tread and riser	Cum	8	1.40		0.02	0.27			
			triangular area 0.5*0.3*0.16=0.024						
Roof Beams									
B1	Cum	2	14.80	0.20	0.43	2.52			
B2	Cum	4	14.80	0.20	0.43	5.03			
B3	Cum	2	29.60	0.20	0.43	5.03			
B4	Cum	2	29.60	0.30	0.43	7.55			
B5	Cum	2	2.40	0.15	0.45	0.32			
	Cum	2	1.72	0.15	0.45	0.23			
Roof slab									
Supported slab	Cum	1	29.60	15.20	0.18	78.74			
Cantilever slab	Cum	1	24.50	0.45	0.18	1.93			
	Cum	1	5.10	1.50	0.18	1.34			
Deduction									
Staircase and lift	Cum	1	4.85	4.70	0.18	-3.99			
Head Room slab	Cum	1	5.40	5.10	0.18	4.82			
Head Room beam	Cum	2	5.25	0.20	0.28	0.58			
	Cum	2	5.10	0.20	0.28	0.56			
B6	Cum	2	1.90	0.20	0.28	0.21			
B7	Cum	1	2.40	0.20	0.28	0.26			
Roof slab									
	Cum	1	5.40	5.10	0.18	4.82			
					Total Executed Quantity	**231.74**			
					Tender Quantity	**187.30**			
					Quantity upto 125%	**231.74**			
					Now to be Paid Quantity				
					Quantity upto 125%	**231.74**	**6233.44**	**1444522.00**	

Item No. 13 Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.As per the direction of the Engineer Incharge (Inside plastering)

Measurement Taken on 13/1/22 & 24/08/22.

For First floor							
LIBRARY	Sqm	1.00	29.20		3.43	100.01	
	Sqm	1.00	24.30		3.43	83.23	
	Sqm	2.00	4.70		3.43	32.20	
Short Direction							
	Sqm	1.00	14.80		3.43	50.69	
	Sqm	1.00	10.60		3.43	36.31	
Verandah and staircase	Sqm	2.00	5.28		3.43	36.17	
Lift walls	Sqm	2.00	2.40		3.43	16.44	
						355.04	

24/8/22

CONTRACTOR

SIDDAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the work:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Name & Address of the Contractor:- Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	Sqm	2.00	2.25		3.43	15.41			
	Sqm	1.00	1.92		3.43	6.58			
	Sqm	1.00	1.62		3.43	5.55			
Parapet walls	Sqm	1.00	4.90		1.20	5.88			
	Sqm	1.00	4.70		1.20	5.64			
Deductions									
D	Sqm	-0.5	2.00		2.10	-2.10			
W	Sqm	-9.5	1.85		1.50	-26.36			
For Second floor									
LIBRARY	Sqm	1.00	29.20		3.43	100.01			
	Sqm	1.00	24.30		3.43	83.23			
	Sqm	2.00	4.70		3.43	32.20			
Short Direction	0.00	0.00	0.00		0.00	0.00			
	Sqm	1.00	14.80		3.43	50.69			
	Sqm	1.00	10.60		3.43	36.31			
Verandah and staircase	Sqm	2.00	5.28		3.43	36.17			
Lift walls	Sqm	2.00	2.40		3.43	16.44			
	Sqm	2.00	2.25		3.43	15.41			
	Sqm	1.00	1.92		3.43	6.58			
	Sqm	1.00	1.62		3.43	5.55			
Parapet walls	Sqm	1.00	4.90		1.20	5.88			
	Sqm	1.00	4.70		1.20	5.64			
Deductions									
D	Sqm	-0.5	2.00		2.10	-2.10			
W	Sqm	-9.5	1.85		1.50	-26.36			
Terrace									
Parapet walls	Sqm	2	29.20		1.20	70.08			
	Sqm	1	15.25		1.20	18.30			
West wall	Sqm	1	10.53		1.20	12.63			
Head Room									
Staircase walls	Sqm	2	4.70		2.23	20.92			
	Sqm	2	4.73		2.23	21.03			
Lift Walls	Sqm	2	2.4		2.23	10.68			
	Sqm	2	2.25		2.23	10.01			
		1	1.62		2.23	3.60			
		1	1.32		2.23	2.94			
Deduction	Sqm	-0.5	0.90		1.95	-0.88			
					Total Executed Quantity	900.57			
					Tender Quantity	1259.71			
					Now to be Paid Quantity	900.57	247.13	222558.00	

Item No.14	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications As per the direction of the Engineer Incharge (External plastering)
Measurement Taken on	27/08/22 24/09/22

For First floor								
Longer span	sqm	2	29.60			3.60	213.12	
Shorter span	Sqm	1	15.20			3.60	54.72	

267.84

CONTRACTOR

RUDRAPPA AND CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

Asst. Executive E
Project Divis
ASSISTANT EXECUTIVE EN
Yelahanka Z
BBMP, Bangal

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Name of Work:- Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
	sqm	1	10.00		3.60	36.00			
Parapet walls	Sqm	1	5.3		1.2	6.36			
	Sqm	1	5.1		1.2	6.12			
Chejja									
Top and bottom	sqm	19	4.50	0.40		34.20			
Sides	sqm	19	3.05	0.08		4.35			
Stair case bottom									
1st flight	sqm	1	1.40	2.72		3.81			
Landing	sqm	1	1.40	1.40		1.96			
2nd flight	sqm	1	1.40	2.04		2.86			
Landing	sqm	1	1.40	1.40		1.96			
3rd flight	sqm	1	1.40	2.72		3.81			
Deductions									
W	Sqm	-9.5	1.85		1.50	-26.36			
For Second floor									
Longer span	sqm	2	29.6		3.6	213.12			
Shorter span	Sqm	1	15.2		3.6	54.72			
	sqm	1	10		3.6	36.00			
Parapet walls	Sqm	1	5.3		1.2	6.36			
	Sqm	1	5.1		1.2	6.12			
Chejja									
Top and bottom	sqm	19	4.50	0.40		34.20			
Sides	sqm	19	3.05	0.08		4.35			
Stair case bottom									
1st flight	sqm	1	1.40	2.72		3.81			
Landing	sqm	1	1.40	1.40		1.96			
2nd flight	sqm	1	1.40	2.04		2.86			
Landing	sqm	1	1.40	1.40		1.96			
3rd flight	sqm	1	1.40	2.72		3.81			
Deductions									
W	Sqm	-9.5	1.85		1.50	-26.36			
Terrace									
Parapet walls	Sqm	2	29.60		1.20	71.04			
	Sqm	1	15.65		1.20	18.78			
	Sqm	1	10.93		1.20	13.11			
West wall									
Head Room									
Staircase walls	sqm	2	4.70		2.40	22.56			
	Sqm	2	4.73		2.40	22.68			
Deduction	Sqm	-1	0.90		1.95	-1.76			
					Total Executed Quantity	832.21			
					Tender Quantity	1746.52			
					Now to be Paid Quantity	832.21	307.73	256095.00	

267.84

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engr

Project Divisi...

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Additional floor to existing Library at Vidyaranyapura Ward no.09 in Byatarayanapura Assembly Constituency

MEASUREMENT SHEET

First & Part Bill

Client Sri. S K Keshavamurthy, #104, Sampigehalli, Jakkur Post, Bangalore-560064

Page in m / To / Item No.15 / Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Providing 12mm thick cement plaster in single coat with cement mortar 1:4 to Ceiling including rounding off corners wherever required smooth rendering, Provinding and removing scaffolding, including cost of materials, labour, curing complete as per specifications. As per the direction of the Engineer Incharge (Ceiling plaster)									
Measurement Taken on 13/01/22 24/01/22.									
First floor									
LIBRARY	Sqm	1	24.30	14.80		359.64			
	Sqm	1	4.70	4.30		20.21			
Verandah	Sqm	1	4.70	6.40		30.08			
Beams									
B4	Sqm	4	24.50		0.43	41.65			
B2	Sqm	2	9.15		0.43	7.78			
B2	Sqm	6	14.80		0.43	37.74			
For Second floor									
LIBRARY	Sqm	1	24.30	14.80		359.64			
	Sqm	1	4.70	4.30		20.21			
Verandah	Sqm	1	4.70	6.40		30.08			
Beams									
B4	Sqm	4	24.50		0.43	41.65			
B2	Sqm	2	9.15		0.43	7.78			
B2	Sqm	6	14.80		0.43	37.74			
Terrace									
Head Room	Sqm	1	5.10	5.25		26.78			
					Total Executed Quantity	**1020.97**			
					Tender Quantity	**773.73**			
					Quantity upto 125%	**967.16**			
					Quantity above 125%	**53.81**			
					Now to be Paid Quantity				
					Quantity upto 125%	**967.16**	**251.49**	**243232.00**	
					Quantity above 125%	**53.81**	**245.43**	**13206.00**	
Item No. 46	Open conduit system: supplying heavy guage PVC conduit pipe 19/20mm dia thick dia confirming IS 2509 with suitable size bents,junction boxes,adhesive paste etc, and fixing using inverted wood plugs in case of RCC cilling and wall sum structure are rawl plugs incase of bricks wall and cement plastering damaged portion using heavy guage saddles at am intervel of 700mm using NF screws .As per the direction of the Engineer Incharge . 25mm dia, 2mm thick									
	Mtr.								
	Vide Total executed Quantity from premeasuremet Page no.					**450.00**			
					Tender Quantity	**450.00**			
					Now to be Paid Quantity	**450.00**	**54.54**	**24543.00**	
							Total Amount	**8524694.00**	
							12% GST	**1022964.00**	
							Grand Total Amount	**9547658.00**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Enginee
Project Division
Yelahanka Zone

Scanned by TapScanner